COMPLETION REPORT

1. Name of Work : **IMPROVEMENT TO ROAD AND DRAIN AT NISARGA LAY-OUT IN WARD NO.14 BAGALAGUNTE**

2. Sanctioned Estimate No. & Dt : T.S.No: EE(DD)/713/13-14 dt 19.2.2014

3. Head of Account which is Chargeable : PWD - 2434

4. Work Order No. & Dt : 47/25-6-14

5. Name of Contractor : **TECHNICAL MANAGER(WEST) KRIDL**

6a. Time stipulated for completion of work : 90 days

b. Delay in execution of work : —

7. Measurement recorded in : M.B. No. 1724

8. Check measurement of the Asst. : M.B. No. 1724 Page No. 122042 to 122049

Asst. Exe. Eng. / Exe. Eng : Page No. 122042 to 122049

9. Name of the Office / Official incharge of the work : AEE (DSD)

10. a) Asst. Engineer : D.S.ಮಂಜುನಾಥ

b) Asst. Exe. Engineer : ರಂಗಸ್ವಾಮಿ

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
18.04	1796472=00 1763659=00	—	3528.00 36341=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

ACCOUNTS SUPTD. (